

# CASEY BOARD INTELLIGENCE PACK

AI Data Centre Campus has been classified as Digital Infrastructure / Hyperscale Data Centre in Saudi Arabia / GCC. CASEY estimates \$10.7B P50 cost, \$8.6B to \$13.9B range, 64 month baseline, Medium risk and 64% confidence under the Base scenario.

|                             |                           |                   |                  |
|-----------------------------|---------------------------|-------------------|------------------|
| Project                     | AI Data Centre Campus     | Scenario          | Base             |
| P50                         | \$10.7B                   | Cost Range        | \$8.6B - \$13.9B |
| QCRA P80                    | \$16.3B                   | QSRA P80          | 77.61 months     |
| Direct / Indirect / Reserve | \$12.7B / \$1.8B / \$965M | Risk / Confidence | Medium / 64%     |

## Board Recommendation

- Base selected: balanced control case for first-pass board challenge and option testing.
- Controls consequence: use this as the reference model before switching to Faster, Cheaper, Lower Risk or Premium.
- Board decision: approve further definition work, not unconditional capital commitment.

# QCRA and QSRA - Separate Tornado Drivers

| Rank | QCRA Cost Driver              | CBS   | Mean Cost | QSRA Schedule Driver          | Activity | Mean Days |
|------|-------------------------------|-------|-----------|-------------------------------|----------|-----------|
| 1    | Grid connection delay         | 01.04 | \$783M    | Grid connection delay         | A1400    | 61.9      |
| 2    | Market escalation             | 01.07 | \$543M    | Permits / approvals delay     | A1800    | 31.3      |
| 3    | Design maturity gap           | 01.09 | \$410M    | Scope growth                  | A1600    | 25.3      |
| 4    | Scope growth                  | 01.06 | \$402M    | Design maturity gap           | A1900    | 23.1      |
| 5    | Cooling system capacity       | 01.05 | \$358M    | Productivity underperformance | A2100    | 22.9      |
| 6    | Supply chain delay            | 01.10 | \$341M    | Supply chain delay            | A2000    | 22.7      |
| 7    | Productivity underperformance | 01.11 | \$337M    | Cooling system capacity       | A1500    | 22.5      |
| 8    | Interface misalignment        | 02.02 | \$282M    | Interface misalignment        | P2000    | 16.6      |
| 9    | Commissioning delay           | 02.01 | \$236M    | Commissioning delay           | P1000    | 16.0      |
| 10   | Permits / approvals delay     | 01.08 | \$160M    | Market escalation             | A1700    | 0.0       |

# Risk Register - Board Top Risks

| ID    | Risk                          | Cause                                                                | Event                                                            | Impact                                                                              | Owner               | Response                                                            |
|-------|-------------------------------|----------------------------------------------------------------------|------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------|---------------------------------------------------------------------|
| R-D01 | Grid connection delay         | Utility agreement, substation scope or energisation requirements     | Power purchase agreement or energisation milestone slip          | Critical path delay, temporary power cost, phased opening of plant                  | Utilities Lead      | Secure grid agreement, temporary power strategy, early equipment    |
| R-002 | Market escalation             | Supplier market tightness, inflation, FX and long lead times         | Prices exceed budgeted escalation profile                        | P50 cost becomes understated; commercial approvals or procurement strategy may fail | Commercial Strategy | Early procurement, index-linked allowances, market testing, hedging |
| R-004 | Design maturity gap           | Estimate is based on immature design, incomplete design              | Design basis changes during detailed design                      | Cost growth, quantity movement, rework and schedule resourcing                      | Design Manager      | Design maturity gates, independent review, assumption register      |
| R-001 | Scope growth                  | Ambiguous requirements, immature scope freeze                        | Approved scope expands beyond estimate freeze                    | Additional quantities, redesign, rework, procurement churn                          | Project Board       | Contingency drawdown                                                |
| R-D02 | Cooling system capacity       | Thermal basis, water availability or cooling vendor performance      | Cooling design fails capacity, redundancy or commissioning delay | Lower IT load and resilience                                                        | MEP Lead            | Thermal modelling, supplier validation, early performance tests     |
| R-006 | Productivity underperformance | Access constraints, poor sequencing, labour scarcity                 | Activity productivity rates underperform plan                    | Extended duration, increased preliminaries and loss of float                        | Delivery Lead       | Package productivity controls, daily planning, earned value control |
| R-005 | Supply chain delay            | Long-lead equipment, constrained suppliers or supplier promise dates | Supplier promise dates move right                                | Delayed installation, critical path movement and acceleration costs                 | Procurement Lead    | Alternate suppliers, early orders, expediting, framework options    |
| R-008 | Interface misalignment        | Multiple contractors, unclear interface ownership                    | Package interfaces do not align during installation              | Rework claims, delay and fragmented accountability                                  | Integration Manager | Interface control documents, weekly interface board, accountability |
| R-007 | Commissioning delay           | Incomplete readiness, software integration issues                    | Systems failed during testing repeated commissioning cycles      | Delayed handover, operational readiness slippage and liquidation                    | Operations Manager  | Commissioning readiness plan, early test packs, digital system      |
| R-003 | Permits / approvals delay     | Authority process, stakeholder objections or incomplete submissions  | Complete submissions beyond baseline                             | Critical path delay, extended preliminaries and potential re-design                 | Design Lead         | Authority plan, consent tracker, early submissions, stakeholder     |

# Cost Estimate - Selected Class Only

| CBS   | Description                    | Type     | P10    | P50    | P90    | Basis                                                   |
|-------|--------------------------------|----------|--------|--------|--------|---------------------------------------------------------|
| 01.01 | Site Preparation / Enabling    | Direct   | \$515M | \$643M | \$836M | Demolition, enabling, logistics and access              |
| 01.02 | Substructure / Foundations     | Direct   | \$686M | \$858M | \$1.1B | Piling, groundworks, retaining and foundations          |
| 01.03 | Superstructure / Civil Works   | Direct   | \$1.2B | \$1.5B | \$2.0B | Frame, civils, primary structures                       |
| 01.04 | MEP / Systems / Utilities      | Direct   | \$1.2B | \$1.5B | \$2.0B | Mechanical, electrical, controls and utilities          |
| 01.05 | Specialist Equipment / Fit-Out | Direct   | \$1.0B | \$1.3B | \$1.7B | Permanent equipment and specialist fit-out              |
| 01.06 | Data Halls / White Space       | Direct   | \$1.1B | \$1.4B | \$1.8B | Server halls, fit-out and critical rooms                |
| 01.07 | Power Train / Substations      | Direct   | \$1.4B | \$1.7B | \$2.2B | HV/MV gear, UPS, generators and substations             |
| 01.08 | Cooling Systems                | Direct   | \$1.0B | \$1.3B | \$1.7B | Chillers, heat rejection, CRAH/CRAC, water systems      |
| 01.09 | Direct Labour                  | Direct   | \$772M | \$965M | \$1.3B | Productivity, supervision and trade labour              |
| 01.10 | Direct Materials               | Direct   | \$858M | \$1.1B | \$1.4B | Concrete, steel, envelope, MEP materials                |
| 01.11 | Plant / Equipment              | Direct   | \$343M | \$429M | \$558M | Cranes, heavy plant and site equipment                  |
| 02.01 | General Conditions / Prelims   | Indirect | \$600M | \$751M | \$976M | Site management, safety, offices and temporary services |
| 02.02 | Design / Professional Fees     | Indirect | \$600M | \$751M | \$976M | Design, QS, controls, assurance and consultants         |
| 02.03 | Permits / Insurance / Bonds    | Indirect | \$257M | \$322M | \$418M | Permits, inspections, legal, bonds and insurance        |
| 03.01 | QCRA Contingency               | Reserve  | \$515M | \$643M | \$836M | Known-unknown risk allowance                            |
| 03.02 | Management Reserve             | Reserve  | \$257M | \$322M | \$418M | Sponsor-held reserve                                    |