

CASEY TITAN X Board Report

AI Data Centre Campus has been classified as Digital Infrastructure / Hyperscale Data Centre in Saudi Arabia / GCC. CASEY estimates \$10.7B P50 cost, \$8.6B to \$13.9B range, 64 month baseline, Medium risk and 64% confidence under the Base scenario.

Metric	Value
Cost P50	\$10.7B
Cost Range	\$8.6B - \$13.9B
Schedule	64 months
Risk	Medium
Confidence	64%
QCRA P80	\$16.0B
QSRA P80	76.91 months

Top Risk Drivers

R-D01 Grid connection delay: A1400 / 01.04 — Secure grid agreement, temporary power, early equipment orders

R-002 Market escalation: A1700 / 01.07 — Early procurement, index strategy, market testing

R-004 Design maturity gap: A1900 / 01.09 — Design maturity gates and independent review

R-001 Scope growth: A1600 / 01.06 — Freeze scope, change board, value gates

R-006 Productivity underperformance: A2100 / 01.11 — Package productivity controls and daily planning

R-005 Supply chain delay: A2000 / 01.10 — Alternate suppliers, early orders, expediting

R-D02 Cooling system capacity: A1500 / 01.05 — Early thermal modelling and supplier validation

R-008 Interface misalignment: P2000 / 02.02 — ICDs and weekly interface board

R-007 Commissioning delay: P1000 / 02.01 — Commissioning readiness and early test plans

R-003 Permits / approvals delay: A1800 / 01.08 — Authority plan, consent tracker, early submissions